

July 22, 2020

Town of Newington
New Town Hall & Community CenterSubject: **Downes Building Committee Agenda**

1. Project Update

A. Project Financial Summary

Original GMP	\$27,760,989.00
Approved Change Order Requests	<u>\$ 912,709.55</u>
Total Revised GMP	\$28,673,698.55
Pending/Approximate Change Order Requests	<u>\$ 49,140.00</u>
Total Anticipated Final GMP	\$28,722,838.55
Construction Manager's Construction Contingency	\$ 831,809.00
Approved COPs	\$ 487,260.62
Pending COPs	<u>\$ 55,915.00</u>
Remaining CM Contingency	\$ 288,633.38 w/GMP Above
Owner's Contingency	\$ 868,405.00 (reconciled w/town 1/28/20)
Approved	\$ 775,152.12 (reconciled w/town 7/16/20)
Pending Construction COPs	\$ 21,292.80
Approx. Cost	\$ 27,847.50
Pending Soft Cost COPs	<u>\$ TBD</u>
Remaining Owner Contingency	\$ 44,112.58
Owner's Soft Cost	\$1,706,810.00
Approved Change Order Requests	\$ 0.00
Pending/Approximate Change Order Requests	<u>\$ 0.00</u>
Revised Owner's Soft Cost	<u>\$1,706,810.00</u>
CIP Funds Available	\$ 176,556.88
Approved	\$ 176,556.88 (COP #154)
Pending COP's	<u>\$ 0.00</u>
Remaining CIP Funds	\$ 0.00

Total Project Budget **\$30,473,761**

Current Budget in Place \$28,818,358

B. Schedule Update

I.) Work Completed

- Elevator (certified by state on 7/15)
- Final inspection, certificate of occupancy (received 7/15)
- Certificate of substantial completion (received 7/15)
- Balance of flooring within community center
- Balance of accessories (chair rail, toilet accessories, FE cabinets, int. signage)
- Systems testing (FA, plumbing, vault, lighting, standby power)
- Site improvements (final pave, signage, line striping, site furnishings)

II.) Work In Progress

- Complete taping/painting underside of canopies
- Complete work on PR Kitchen (hand sink relocation)
- Gym lighting
- Balance of change order work
- Balance of open punch-list items

III.) Work to Start

- Exterior signage
- Stair 2 rubber
- Town hall panel partitions (August)
- Gym floor finishing (August)
- Hydro-seed (End of August)
- Gym & community center panel partition (September)
- Phase II abatement / demo

IV.) Other Critical Items/Milestones

- Expedite balance of remaining work in phase I (parks & rec kitchen / gym)
- Post move-in work to remain & complete (including punch-list)

2. Action Items

- a. Change Order Proposals for Approval
- b. Pending Revisions/Orders of Magnitude
- c. Rejected COP's
- d. Requisition Approvals

a. COP's for review and approval:

- COP #228 – Additional support for wood canopies, \$2,360.00
- COP #230 – Feeder repair, \$0 (CM contingency)
- COP #245 – Expedite millwork & electrical within Comm. Ctr., 6/16, \$0 (CM contingency)
- COP #247 – Credit 6" wall base orig. specified, (\$793.00)
- COP #250 - Expedite hardware & fire alarm wiring, 6/25, \$0 (CM contingency)
- COP #254 – Feed power to unit heater in main water room, \$1,932.33
- COP #255 - Add traveler cable for camera and reader in elevator, \$5,353.00
- COP #256 - Line striping for badminton courts, \$7,198.00
- COP #257 – Provide (2) new whiteboards for 2nd fl. conf. rm., \$635.00
- COP #260 – Credit wood door for 2nd floor storage room, (\$538.75)
- COP #261 – Provide metal base for gym lockers, \$1,269.00
- COP #262 – Relocate main fence gate for binder prep/placement, \$0 (CM contingency)

- COP #264 – Provide speak throughs at human services lobby, \$1,561.70
- COP #272 – Replace hardware at main switchgear rm. per AHJ, \$2,315.52

Total: \$21,292.80

b. Orders of Magnitude/Pending Revisions – Monthly Budget & Contingency Pending Reports will be included in the Monthly Report for all COP's that are pending.

- COP #034 - General trade work potential savings, (\$20,755.50)
- COP #216 – Extend power to open offices, \$1,587.00, ROM
- COP #233 – Power for range hood in transition academy, \$1,587.00, ROM
- COP #240 – Heat trace for main entry canopies, \$5,184.00, ROM
- COP #246 – Protect wood floor in gym for overhead work, \$0 (CM Contingency)
- COP #248 – Additional exterior control joints at cast stone panels, \$6,817.00
- COP #249 – Standby power for NCTV, \$3,703.00, ROM
- COP #251 – Additional signage for exterior doors, \$2,327.00, ROM
- COP #252 – Power for auto operators within NCTV, \$2,962.00 ROM
- COP #258 – Relocate hand sink within PR kitchen, \$2,962.00, ROM
- COP #259 – Additional power needs for PR kitchen, \$TBD (need more info)
- COP #265 – Access panel for elevator equipment, 3rd floor, \$741.00, ROM
- COP #266 – Flagpole installations, \$4,232.00, ROM
- COP #267 – Storm cleanup, \$0 (CM contingency)
- COP #268 – Add interior signage, \$TBD (compiling list)
- COP #270 – Add fire extinguisher cab at 3rd floor for elevator, \$741.00, ROM
- COP #271 – Relocate polk-through devices for bldg. dept. suite, \$1,587.00, ROM
- COP #273 – Countertop for human services reception, \$2,962.00, ROM
- COP #274 – Add power in mail room, \$1,587.00, ROM
- COP #275 – Add covers for chief boxes, \$2,116.00, ROM
- COP #276 – Door access power supply wiring, \$6,000.00, ROM
- COP #277 – Repair damaged walls at misc. locations, \$0 (CM contingency)
- COP #278 – Backcharge for door frame install in basement, \$0
- COP #279 – Scaffold walkway for phase 2, \$0 (CM contingency)
- COP #280 – Repair damaged doors & hardware, \$0 (CM contingency)
- COP #281 – New exit push bars for stair 1 doors, \$1,164.00, ROM
- COP #282 – Expedite door hardware & electrical, 6/27, \$0 (CM contingency)
- COP #283 – Expedite cleanup, 7/11, \$0 (CM contingency)

Total: \$27,847.50

c. Rejected COP's

- Parapet detail at gymnasium, \$1,721
- Additional framing for duct sock, \$3,703
- Additional sidewalk along east side of gym, \$32,482.90
- Extend Mazzocchi Way to Cedar w/right turn only, \$46,431.82
- Operable partition for daycare, \$28,245
- New AC unit / condensor / relocate existing AC for NCTV, \$25,000

d. Requisitions:

- June 2020 requisition processed. Breakdown as follows as of 6/30/20:
- Work in place through June 2020 is \$22,049,620.51 (excludes retainage)
- Balance to finish is \$6,624,078.04 (includes retainage)
- Current retainage held is \$1,004,128.71