



ENGINEER
CONSULT
MANAGE

DELIVERING PROJECTS WITH INNOVATION & INTEGRITY

PROJECT ADDENDUM

8/18/2016

3

DATE

ADDENDUM NO.

Rich Cuttler

WRITTEN BY

Newington Highway Maintenance Garage HVAC

16-262-105

PROJECT NAME / PROJECT NUMBER

RFI Responses:

1. There are no existing drawings of ductwork serving office areas.
In order to verify extent of existing ductwork to be cleaned, contractor would need to visit job site.
2. Town of Newington will perform all electrical demolition work.
3. Concrete housekeeping pads are not required for new air handling units.
AHU-1,2,3 &4 equipped with metal floor stands.
4. Natural gas input for existing emergency generator is 1600 CFH.